

Musgrove Park Hospital – Service Trenching



Project Details:

Client: NHS Foundation Trust
Client Contact: Steven Power (Steven.Power@SomersetFT.nhs.uk)
Contract Administrator: NHS Foundation Trust
Contract Dates: May – June 2023
Contract Sum: £160k

The project required extensive traffic management within the heart of the hospital. The works were located on the main estates road which lead into the catering delivery bays and further to the mortuary. HBC developed a traffic management plan which included a temporary road closure, road plates over trenches, a temporary traffic light system (used out of hours), traffic marshals were utilised during the busier normal working hours. The traffic marshals worked closely with the facilities estates team to ensure smooth operation of site wide deliveries and collections.

The project was not without its challenges. During the project there were unplanned critical hospital deliveries. This was during the planned road crossing. HBC staff were promptly able to facilitate this by quick relocation of the compound area and utilising standby road plates. The project progressed smoothly throughout and meet the required deadlines. This project was praised by the NHS FT upon completion.

Example photos:

